

Project Inspections cont...

- **Construction of concrete drain at New Ningo (Greater Accra Region)**

ABFA Disbursement (GH₵)	Year	Status of Work
917,801.59	2020 and 2022	The project had been completed as at the time of the visit. The District Assembly indicated they had no detailed information on this project as they were not involved from inception.



- **Construction of 1no 3-unit classroom block at Dodowa Methodist School in the Shai-Osudoku Constituency (Greater Accra Region)**

ABFA Disbursement (GH₵)	Year	Status of Work
77,028.82	2020	The three-unit classroom block had been built, commissioned and in use as at the time of PIAC's visit. The Team was informed that the new block was to accommodate students who were earlier housed in dilapidated classroom blocks. The building had already started showing signs of deterioration as the walls had started peeling off. The Team could not gain access into the building because the school was on vacation and there was no official on site.



- **Construction of Durbar Grounds at Asutsuare in the Shai-Osudoku Constituency (Greater Accra Region)**

ABFA Disbursement (GH¢)	Year	Status of Work
183,804.93	2020	The grounds had been constructed and was in use as at the time of the visit. To make extra use of the facility, there is a long tennis facility on site for the public, when the Durbar grounds was not in use. Although the facility was well kept, there were visible cracks on the walls of the grounds.



- **Construction of 1no Rural market with storage and mechanised boreholes at Asutsuare Market in the Shai-Osudoku Constituency (Greater Accra Region)**

ABFA Disbursement (GH¢)	Year	Status of Work
888,142.06	2020 and 2021	The project comprised the construction of market sheds, storage facilities and a mechanised borehole. As at the time of the visit, the sheds had been constructed with the storage facilities in place. Although the poly tanks to supply water to the market was in place, the mechanised pipe system was faulty. The Team was informed that the mechanised borehole worked for a brief period after which it had been left unused. Also, the traders had abandoned the sheds, and instead sold their wares in temporary structures just in front of the market.



- **Construction of CHPS Compound at Kwakuboah in the Assikuma Odoben Brakwa Constituency (Central Region)**

ABFA Disbursement (GH₵)	Year	Status of Work
108,798.40	2022	<p>The project was still at the foundation stage with only bricks erected as at the time of the visit. The site had been overgrown by weeds which had to be cleared before the PIAC Team could access the site.</p> <p>The facility, which was supposed to provide primary healthcare for residents in the Kwaku Boah community and its environs, has been abandoned.</p> <p>The PIAC Team expressed utmost dissatisfaction with the progress of work of the project.</p>



- **Borehole and Solar Project**

ABFA Disbursement (GH₵)	Year	Status of Work
		<p>This project comprises a solar-powered mechanized borehole with an overhead water tank for water supply to residents at Tweredua. Residents informed the Team that the water management system worked for only two (2) weeks since it was commissioned four years ago in 2020, and has not served any good purpose since then.</p> <p>As a result, residents of the community relied on water from nearby streams, which were reported to pose various health challenges.</p>



• **Rehabilitation of 5.07km Komenda Town Roads (Central Region)**

ABFA Disbursement (GH¢)	Year	Status of Work
2,817,458.53	2020 and 2021	<p>Komenda town roads</p> <p>The project scope included the construction of drains, earthworks and sealing of the selected town roads in Komenda.</p> <p>At the time of the Team’s visit, only drains works had been done.</p> <p>Although the drains had been constructed, residents complained that in times of heavy rainfall, the drains are unable to convey the rainwater. This was primarily due to the drains being filled with silt and overgrown with weeds.</p> <p>The team was informed that the contractor had abandoned the project in the last two (2) years, due to non-payment.</p>



• **Construction of 2020 National Flood Control Programme for MWH At Komenda Zongo (Central Region)**

ABFA Disbursement (GH¢)	Year	Status of Work
99,905.00	2022	<p>The project was part of the Ministry of Works and Housing’s 2020 National Flood Control Programme. The scope of the project was the dredging of waterway on one wing of a culvert along the Komenda Main Road in an effort to prevent perennial flooding in Komenda.</p> <p>Citizens confirmed that the dredging was done, stating that there is now smooth flow of rainwater through the waterway channels.</p> <p>The project had been completed and was serving its intended purpose as at the time of the visit.</p>



- Bitumen Surfacing of Komenda Senior High Technical School Internal Roads (Central Region)**

ABFA Disbursement (GH¢)	Year	Status of Work
600,000.00	2024	<p>The project comprises construction of drains and bitumen surfacing of the roads within the Komenda Senior High School. As at the time of the visit, the drains had been constructed but work was yet to start on the roads.</p> <p>The PIAC Team was informed that the contractor had abandoned the project for over four (4) years, citing non-payment for work done so far.</p>



- Decongestion of Ejisu Section of the N6; Decongestion of Ejisu Section of the N6; KNUST and Boadi Roundabout (Ashanti Region)**

ABFA Disbursement (GH¢)	Year	Status of Work
17,022,864.22	2020	



- **Construction of 1 no. Rural market with Storage and Mechanised Boreholes at Kwaso (Ashanti Region)**

ABFA Disbursement (GH¢)	Year	Status of Work
890,889.66	2020	



- **Rehabilitation of Ejisu - Abankro - Abira Road Including Critical Accesses (Ashanti Region)**

ABFA Disbursement (GH¢)	Year	Status of Work
7,000,000.00	2023	



- **Construction of CHPS Compound at Akuakrom (Ashanti Region)**

ABFA Disbursement (GH¢)	Year	Status of Work
442,507.50	2020	



- **Construction of 1 no. 3-unit Classroom Block with Ancillary Facilities at Wiamoase Seventh Day Adventist (Ashanti Region)**

ABFA Disbursement (GH₵)	Year	Status of Work
153,446.40	2020	



- **Construction of Irrigation Infrastructure at Tamne (Upper East Region)**

ABFA Disbursement (GH₵)	Year	Status of Work
250,712,222.98	2017-2023	



- **Agenda 111 project in Garu (Upper East Region)**

ABFA Disbursement (GH₵)	Year	Status of Work



- **Supply of 25 pcs of Hospital Beds for Paga Hospital in the Chiana Paga Constituency (Upper East Region)**

ABFA Disbursement (GH¢)	Year	Status of Work
97,500.00	2020	



- **Construction of 3-unit Classroom Block at Boania JHS in the Kassena-Nankana West District (Upper East Region)**

ABFA Disbursement (GH¢)	Year	Status of Work
257,114.32	2021	



- **Construction of 1 no. Clinic with Doctors' Residence and Ancillary Facilities in the Bolga East Constituency (Upper East Region)**

ABFA Disbursement (GH¢)	Year	Status of Work
580,221.05	2019 & 2020	



- **Rehabilitation of Bolgatanga - Nara Road (Upper East Region)**

ABFA Disbursement (GH₵)	Year	Status of Work
15,860,360.24	2020 - 2023	



- **Construction of Early Childhood Development Centre at Animoah School at Zuarungu in the Bolgatanga East Constituency**

ABFA Disbursement (GH₵)	Year	Status of Work
272,457.54	2021 & 2022	



Contact PIAC



● **Location**

13 Nii Amon Kotey Street, East Legon
GPS Address: GA-7497-375



● **Mail**

secretariat@piacghana.org



● **Instagram**

@piacghana



● **Web**

www.piacghana.org



● **Phone**

(+233) 30 254 7765



● **WhatsApp**

(+233) 55 441 6544



● **Facebook**

PIAC-Ghana



● **Twitter**

@piacghana



ISSN 3057-370X



9 773057 370006